

Minutes of review meeting held in the chamber of ADRM/KIR on 11.12.2019 regarding implementation of NGT Mandates

(Ref: Minutes of meeting held on 18.10.2019 on implementation of NGT)


Officers Present:

<ol style="list-style-type: none"> 1. Shri Jogendra Yadvendu, ADRM/KIR 2. Shri Pankaj Yadav, Sr.DEN/III/KIR 3. Shri Pawan Kumar, Sr.DSTE/KIR 4. Shri V.N.Dwivedi, Sr.DCM/KIR 	<ol style="list-style-type: none"> 5. Shri Debjit Misra, Sr.DEE/KIR 6. Shri Gaurav Singh, DEN/L/KIR 7. Shri Manoj Kr Meena, DEN/IV/KIR 8. Shri Pankaj Pal, DEE/TRD/KIR 9. Md Samuel, DEN/II/KIR
--	--

A Review meeting was held to take stock of the progress of work on the items related to Katihar Divisions conformance to various Environmental Laws as well as the NGT directives. The progress of decisions taken in meeting Dated 18.10.2019 were also deliberated.

Numerous reminders from AGM/MLG as well as CRSE are being received from time to time, which are being forwarded to concerned B.O by Commercial departmental for necessary action. However, the response of the B.O. and their involvement in compliance of environmental directives was not found upto the mark.

Sl.	Item	Present status/Remarks	Action by
1.1	Rain Water Harvesting	All engineering officers confirmed that estimate for rain water harvesting shall be prepared and sent to Accounts by 31.12.2019 for vetting for all the stations under the NGT purview..	Sr.DEN/C All Sr.DEN/ DENs Sr.DFM
1.2	New Sedimentation Functioning	The new sedimentation tank is not yet functional. DEN-IV confirmed that pipes have been already laid and the existing pumps are to be connected by electrical department. Sr.DEE-G confirmed that this shall be completed in next 7 days. New sedimentation tank should become functional by 22.12.2019	Sr.DEE/G Sr.DEN/C Sr.DEN/III DEN/IV
1.3	Old sedimentation Tank Cleaning	The cleaning of the tank to be completed by 15.01.2020	Sr.DEN/C DEN/IV
1.4	Toilets with septic Tank	In station premises, there is no discharge of sewage on the tracks. All toilets are connected with septic tanks.	Sr.DEN/C DEN/IV
1.5	Water Recycling Plant	Item No 1.5 stands corrected. Water recycling plant is to be provided only at KIR & NJP. DEN-IV informed that water recycling plant of	Sr.DEN/C DEN/Line

		50LKD has already been provided at KIR and the same is functional. DEN-L confirmed that funds under Environment head have been obtained and the WRP at NJP shall be made functional by 31.03.2020	
2.1	Decibel Meters	Decibel meters have not yet been installed. Funds under environmental head to be obtained by Sr.DSTE in line with Engineering & Electrical Department. This amount can be immediately obtained from electrical departments EnHm fund. Target for installation of Decibel meters is 15.01.2020	Sr.DSTE Sr.DEE/G
3.1	Solar Energy	Sr.DEE/G confirmed that Solar Panels shall be installed at KIR by 31.03.2020. Funds for provision of solar power at all stations has been obtained by Electrical Department from PCME/MLG. Tender for all other stations shall be floated by 23 rd Dec'19.	Sr.DEE/G DEE/TRD
4.1	CTO & CTE	Application fee to the tune of Rs.18,000/- to operate railway stations, to be paid to SPCB/Bihar.. Sr.DFM to ensure that cheque of Rs.18,000/0 is prepared by 16.12.2019. Money to be charged to EnHM Fund.	Sr.DFM Sr.DEN/C
5.1	Waste Disposal	Two Bin System for all stations of NGT except KIR & NJP to be constructed with a Height 6ft x 2m length x 2m breadth for wet & dry garbage as shown in the picture below. Sr.DCM shall inform location by 15.12.19 and construction shall be completed by 31.12.2019. 	Sr.DEN/C Sr.DCM
6.1	ULMC Meeting	The meetings to be started forthwith. The first meeting shall be conducted by 20.12.2019.	All BOs
7.1	Bottle crushing machine	Plastic bottle crushing machine has been installed at all stations.	-
8.1	Funds	Electrical Department has already obtained funds from PCME for NGT works amounting to Rs 1.5 Cr. vide letter Dated 12.11.2019. Engg department has also obtained fund of Rs.2.5Cr for NJP station. A part of the fund shall	ALL BO Sr.DEN/C

	be utilized for other stations for NGT related works. For the additional works, a consolidated letter shall be sent by Sr.DEN/C by 13.12.2019. All BO to submit their requirements by 12.12.2019.	
--	--	--


(V.N Dwivedi)
Sr.DCM/KIR

No.C/Cleanliness Contract/NGT/Pt.I

Dated: 11.12.2019

Copy forwarded for information and n/a:

1. DRM/KIR , ADRM/NJP for kind information.
2. All Branch Officers
3. Sr.DEN/C, Sr.DEE, Sr.DSTE, Sr.DEN/III, Sr.DFM, DEN/L, DEN/IV, DEN/II,
4. Sr.DCM, Sr.DEE/G, Sr.DSTE, Sr.DOM, Sr.DFM, DEE/TRD