

**PRODUCTION OF PSC BG LINE& WIDER SLEEPER IN NORTHEAST FRONTIER RAILWAY**

Sl. No.	Name of Firm (CSP)	Rly Board's Tender No.	CA Quantity (in Nos.)	Production during the period 01.05.21 to 08.05.21 (in Nos.)	Production during the Month (May'21) (in Nos.)	Production during the Year (2021-22) (in Nos.)
1	M/s PCM Cement Concrete Pvt. Ltd. (CSP/New Jalpaiguri)	CS-172 of 2018	1,68,621	1916	1916	10140
2	M/s Daya Engineering Works Pvt.Ltd. (CSP/Mirza)	CS-172 of 2018	1,68,621	1336	1336	6840
3	M/s Arunoday Construction Co. Pvt. Ltd. (CSP/Jagiroad)	CS-172 of 2018	1,68,621	1640	1640	9640
4	M/s Rail Track Concrete Products Pvt. Ltd. (CSP/Bihara)	CS-172 of 2018	1,34,137	636	636	3828
5	M/s Buildworth Pvt. Ltd. (CSP/New Bongaigaon)	CS-172 of 2018	20,000	0	0	0