

PRODUCTION OF PSC BG LINE& WIDER SLEEPER IN NORTHEAST FRONTIER RAILWAY

Sl. No.	Name of Firm (CSP)	Rly Board's Tender No.	CA Quantity (in Nos.)	Production during the period 24.05.21 to 31.05.21 (in Nos.)	Production during the Month (May'21) (in Nos.)	Production during the Year (2021-22) (in Nos.)
1	M/s PCM Cement Concrete Pvt. Ltd. (CSP/New Jalpaiguri)	CS-172 of 2018	1,68,621	0	3988	12212
2	M/s Daya Engineering Works Pvt.Ltd. (CSP/Mirza)	CS-172 of 2018	1,68,621	2052	6232	11736
3	M/s Arunoday Construction Co. Pvt. Ltd. (CSP/Jagiroad)	CS-172 of 2018	1,68,621	2288	7852	15852
4	M/s Rail Track Concrete Products Pvt. Ltd. (CSP/Bihara)	CS-172 of 2018	1,34,137	1600	2552	5744
5	M/s Buildworth Pvt. Ltd. (CSP/New Bongaigaon)	CS-172 of 2018	20,000	0	0	0