

**PRODUCTION OF PSC BG LINE& WIDER SLEEPER IN NORTHEAST FRONTIER RAILWAY**

Sl. No.	Name of Firm (CSP)	Rly Board's Tender No.	CA Quantity (in Nos.)	Production during the period 09.06.21 to 15.06.21 (in Nos.)	Production during the Month (June'21) (in Nos.)	Production during the Year (2021-22) (in Nos.)
1	M/s PCM Cement Concrete Pvt. Ltd. (CSP/New Jalpaiguri)	CS-172 of 2018	1,68,621	0	0	12212
2	M/s Daya Engineering Works Pvt.Ltd. (CSP/Mirza)	CS-172 of 2018	1,68,621	1172	3196	14932
3	M/s Arunoday Construction Co. Pvt. Ltd. (CSP/Jagiroad)	CS-172 of 2018	1,68,621	2112	4496	20348
4	M/s Rail Track Concrete Products Pvt. Ltd. (CSP/Bihara)	CS-172 of 2018	1,34,137	832	2100	7844
5	M/s Buildworth Pvt. Ltd. (CSP/New Bongaigaon)	CS-172 of 2018	20,000	0	0	0