

PRODUCTION OF PSC BG LINE& WIDER SLEEPER IN NORTHEAST FRONTIER RAILWAY

Sl. No.	Name of Firm (CSP)	Rly Board's Tender No.	CA Quantity (in Nos.)	Production during the period 09.07.21 to 15.07.21 (in Nos.)	Production during the Month (July'21) (in Nos.)	Production during the Year (2021-22) (in Nos.)
1	M/s PCM Cement Concrete Pvt. Ltd. (CSP/New Jalpaiguri)	CS-172 of 2018	1,68,621	3256	7336	23340
2	M/s Daya Engineering Works Pvt.Ltd. (CSP/Mirza)	CS-172 of 2018	2,19,207	1572	3524	21916
3	M/s Arunoday Construction Co. Pvt. Ltd. (CSP/Jagiroad)	CS-172 of 2018	2,19,207	2208	4596	29192
4	M/s Rail Track Concrete Products Pvt. Ltd. (CSP/Bihara)	CS-172 of 2018	1,34,137	784	1444	11304
5	M/s Buildworth Pvt. Ltd. (CSP/New Bongaigaon)	CS-172 of 2018	20,000	0	0	0