

**PRODUCTION OF PSC BG LINE& WIDER SLEEPER IN NORTHEAST FRONTIER RAILWAY**

Sl. No.	Name of Firm (CSP)	Rly Board's Tender No.	CA Quantity (in Nos.)	Production during the period 24.07.21 to 31.07.21 (in Nos.)	Production during the Month (July'21) (in Nos.)	Production during the Year (2021-22) (in Nos.)
1	M/s PCM Cement Concrete Pvt. Ltd. (CSP/New Jalpaiguri)	CS-172 of 2018	1,68,621	3784	15308	31312
2	M/s Daya Engineering Works Pvt.Ltd. (CSP/Mirza)	CS-172 of 2018	2,19,207	2000	7212	25604
3	M/s Arunoday Construction Co. Pvt. Ltd. (CSP/Jagiroad)	CS-172 of 2018	2,19,207	2436	9244	33840
4	M/s Rail Track Concrete Products Pvt. Ltd. (CSP/Bihara)	CS-172 of 2018	1,34,137	652	2884	12744
5	M/s Buildworth Pvt. Ltd. (CSP/New Bongaigaon)	CS-172 of 2018	20,000	0	0	0