

PRODUCTION OF PSC BG LINE& WIDER SLEEPER IN NORTHEAST FRONTIER RAILWAY

| Sl. No. | Name of Firm (CSP) | Rly Board's Tender No. | CA Quantity (in Nos.) | Production during the period 09.09.21 to 15.09.21 (in Nos.) | Production during the Month (Sept'21) (in Nos.) | Production during the Year (2021-22) (in Nos.) |
|---------|---|------------------------|-----------------------|---|---|--|
| 1 | M/s PCM Cement Concrete Pvt. Ltd. (CSP/New Jalpaiguri) | CS-172 of 2018 | 1,68,621 | 2000 | 5076 | 47172 |
| 2 | M/s Daya Engineering Works Pvt.Ltd. (CSP/Mirza) | CS-172 of 2018 | 2,19,207 | 1024 | 2680 | 34776 |
| 3 | M/s Arunoday Construction Co. Pvt. Ltd. (CSP/Jagiroad) | CS-172 of 2018 | 2,19,207 | 2224 | 4768 | 47828 |
| 4 | M/s Rail Track Concrete Products Pvt. Ltd. (CSP/Bihara) | CS-172 of 2018 | 1,34,137 | 1032 | 2688 | 21288 |
| 5 | M/s Buildworth Pvt. Ltd. (CSP/New Bongaigaon) | CS-172 of 2018 | 20,000 | 0 | 0 | 0 |